

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Mahabubnagar District Package No. AP II IX LB 06 -
"Construction of Submersible Cause way across Raichur vagu on R/f PWD
road to Angadiraichur @ 7/0 - 7/5 KM in Mahabubnagar District" - Granting
Extension of Agreement Time from 21/04/2012 to 20/11/2012 for a period of
214 days without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 923

Dated: 26-05-2012.
Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Memo No.W23/DEE.III/
AP-II IX-LB 06/Angadiraichur/2010, dated. 28.04.2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time from 21/04/2012 to 20/11/2012 for a period of 214 days without penalty as the delay is not attributed by the Contractor, the delay is due to delay in approval of designs in respect of work "Construction of Submersible Cause way across Raichur vagu on R/f PWD road to Angadiraichur @ 7/0 - 7/5 KM in Mahabubnagar District" under PMGSY Phase IX package No.AP II IX LB 06.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Mahabubnagar District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.